


## Project Update - Items for Discussion

akuoenergy

- 1. Project Update
- Outstanding CommunityItems
- 3. Approximate Critical Works Schedule
- 4. Impacts Discussion
- 5. Wind Farm Design Basics
- 6. Going Forward



#### akuoenergy

#### 1. Granite Hills Project Update

- Project Management Change
- Community Status -> Overhaul of Community Engagement
- Permitting and Technical -
  - EIS Progress and SMEC Introduction Sophie Olsen
  - Commonwealth Referral Submitted
  - Oconstraints Telecommunications, Water etc. ongoing.
- Project Documentation Update



### 2. Outstanding Community Items

- Stakeholder Management Plan -
  - Working internally and externally to move this forward to provide to community.
- Critical Works Plan -
  - Schedule to be presented, discussion to follow surrounding expectations;
- Community Projects/Requests-

# 3. Approximate Critical Works Plan



The following table defines the approximate dates for critical project works for Granite Hills:

Activity	Expected Date
Submission of Comm. Referral	May 2018 - Done
Finalisation of EIS Studies	Q4 2018
Submission of EIS	Q4 2018/Q1 2019
Period for Public Comment (60 Days)	Q1 2019
EIS Approval	Q3 2019
Financial Close	Q4 2019/Q1 2020
Start Construction (18-24 Months)	Q1 2020
Commercial Operation Date (COD)	Q1 2022

NOTE: Dates provided are estimates according to best current estimate and may be subject to change depending on project conditions.







